Approved For Release 2001/03/02: CIA-RDP78-04133A000100120002-6

CONSTRUCTION	PROGRESS	REPORT	FOR
MONTH OF	March	195 🐇	<u>.</u>

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC	Project Title:	Loc	ation:		STAT	INTL
STATINTL	Contractor:	A11	otment No.:	4442-40-001	Industrial supplies and the	Marie 1.
	Date of Commencement: 15 June 1		eduled Compl	etion Date: 12	Dec. 19)53
	Authority for construction (iden		Ad)	rended to 11 Jan	THE TY IS	154
	- · · · · · · · · · · · · · · · · · · ·			ic auchorizing v	NOPE;	
	PRC action DD/1 - 195-53, D	ated 13 Apen	1 1953		47.42	allysia .
	Brief description of work involv	red: Vestina	CATCU OF NO	. Abstart Toda tur	riging,	Marie
	Auxilinry Building, Fences,	etc.				187p. 1
	Percent completed in various bra	anches of wo	rk:	* · · · · · · · · · · · · · · · · · · ·		
	Excavation, grading & part	35% 80	Flooring	7	76	7
	Concrete, cement work	99 % 100	Hardware		20 %	\Box
	Structural steel & mise. ir	on 100% v	Painting	g, glazing	32 %	1.4
	Masonry	200%	Plumbing	<u> </u>	95%	457
	Carpentry, millwork cil.pa		Heating	ventilating	80 %	22
	Roofing, waterproofing	100%	Electric		95 %	4%
	Sheet metal	80 % 90		fixtures	90 %	
	Lath, plaster, acoustic	70 % 9 7		work Change	40%	16 -
	Insulation	100 %	Other		70	1
÷	Aluminum & steel windows Ceramis Tile	100%		,fence,flag pol F entrences	* 5 75	\$ C 2 ,
	Totals: Amount of contract, including	ing addition	s and deduct	cions \$ <u>38</u>	L4,551,1	5 44 4
	Value of work completed to	date		31	0,034.7	D 35 5
	Value of materials on site				4,000.0	D -
	Value of materials in stora	age				Belgi co.
	Total value of completed wo		rials	31	4.034.7	ō
	Total of partial payments t				2,631.2	
	Total of partial payments t		195	,		
			ву			
			********	(Signature))	***

See opposite side for instructions.

Approved For Release 2001/03/02: CIA-RDP78-04133A000100120002-6

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120002-6

Contract	Change	No.	, 1	See Approach Work" above	
a	Ħ	Ħ	2	Conduit for Telephone	100%
n	A	*	3	Trench Covers-Code Room #3	100%
Ħ	tt	#	4	Elec. Panels M & R	100%
Ħ	Ħ	#	5	Credit on Acous. Tile	60%
3 ‡	Ħ	Ħ	6	Additional Fencing	85%
8\$	11	n	7	Additional Turnouts in Entrance Road	
rt	n	11	8	Connect Battery Charger & Heater	
Ħ	ŧf	#1	9	Bullstin Boards	60%
et ·	\$ ₹	n	10	Trench Covers, Main Radio Room	100%
#	n	Ħ	11	Erecting 5 Property Signs	100%
n	12	Ħ	12	Elect. Work & P.H. Thresholds	100%
ŧſ	##	Ħ	13	Elect. WorkReloc. of Compressor	100%
11	Ħ	ŧ	14	Cement Base Masonry Paint	40%
#	11	Ħ	15	Seeding	